

Culverts To Be Replaced in 2017								
Culvert Number	Location	Existing			New			Completed Date
		Dia.	Length	Culvert Material	Dia.	Length	Culvert Material	
30A-32	0.96 mi E of 251	24"	50'	Steel	24"	50	Plastic	
30A-38	0.22 mi E of 65	47"x71"	56'	CMP	60"	50	Plastic	
500-41	0.02 mi E of 681	16"	42'	Steel	18"	44	Plastic	6/26/2017
500-44	0.35 mi E of 671	12"	35'	Steel	12"	35	Plastic	6/26/2017
500-45	0.50 mi E of 671	16"	38'	Steel	18"	40	Plastic	6/27/2017
529-3	0.06 mi N of C/L	12"	32'	CIP/St	12"	37	Plastic	5/15/2017
529-4	0.26 mi N of C/L	12"	40'	CIP/St	12"	40	Plastic	5/15/2017
529-6	0.05 mi N of 3075	36"x72"	26'	Concrete	53"x83"	40	Ellip Conc	6/8/2017
529-7	0.10 mi N of 3050	20"	39'	Steel	24"	60	Plastic	6/12/2017
671-14	at 500 ditch	12"	54'	Steel	12"	65	Plastic	6/26/2017
800-4	0.55 mi E of 601	16"	35'	Steel	18"	40	Plastic	5/31/2017
800-5	0.62 mi E of 601	18"	34'	Steel	18"	40	Plastic	5/30/2017
800-6	0.85 mi E of 601	18"	34'	Steel	18"	38	Plastic	5/30/2017
800-8	1.17 mi E of 89	24"	44'	CMP	24"	40	Plastic	5/24/2017
800-13	0.15 mi E of 251	12"	32'	CIP	12"	35	Plastic	5/24/2017
995-24	0.00 mi N of 1754	12"	43'	Steel	12"	50	Plastic	
995-28	0.60 mi N of 1754	12"	31'	Steel	12"	37	Plastic	7/26/2017
995-29	0.05 mi N of 1682	12"	30'	Steel	12"	29	Plastic	7/26/2017
995-30	0.05 mi N of 1654	60"	40'	CMP	60"	50	Plastic	7/25/2017
995-31	0.10 mi N of 1654	24"	33'	CIP/Conc	24"	40	Plastic	7/24/2017
995-32	0.30 mi N of 1654	24"	32'	Concrete	24"	40	Plastic	7/24/2017
995-34	0.25 mi N of 1600w	12"	41'	Steel	12"	40	Plastic	7/11/2017
995-39	0.48 mi N of 42	12"	40'	Steel	12"	40	Plastic	7/11/2017
1095-8a	0.22 mi N of 30	30"	44'	Steel	30"	60	Plastic	
1095-9a	0.42 mi N of 30	30"	54'	CMP	30"	60	Plastic	
1095-13a	0.28 mi N of 1875	36"x58"	32'	CMP	38"x57"	40	CMP	
1302-16	0.07 mi E of 89	36"	49'	CIP	36"	50	Plastic	5/17/2017
1302-19	0.62 mi E of 89	48"x60"	26'	Concrete	60"	40	Plastic	5/22/2017
1302-19a	0.92 mi E of 89	12"	30'	Steel	12"	37	Plastic	5/16/2017
3175-10	1.57 mi N of C/L	16"	44'	CIP/St	18"	50	Plastic	5/10/2017
3175-12	1.85 mi N of C/L	12"	48'	Steel	12"	48	Plastic	5/9/2017
3175-16	2.77 mi N of C/L	16"	40'	Steel	18"	40	Plastic	5/8/2017
700-20	0.85 mi E of 89	20"	36'	Steel	24"	40	Plastic	6/1/2017
700-22	0.12 mi E of 351	12"	32'	CIP/St	12"	40	Plastic	6/1/2017
700-25	0.40 mi E of 351	12"	32'	CIP/St	12"	40	Plastic	6/1/2017
2175-29	0.00 mi NE of 585	15"	42'	St/Conc	15"	70	Plastic	6/14/2017
2175-32	0.40 mi NE of 585	36"	44'	CMP	36"	54	Plastic	6/19/2017
2175-37	0.15 mi NE of 179	12"	36'	CIP/St	12"	38	Plastic	6/20/2017
2175-42	0.16 mi NE of 2000	30"	35'	Steel	30"	40	Plastic	6/21/2017
2175-43	0.21 mi NE of 2000	12"	44'	Steel	12"	40	Plastic	6/21/2017
Bridges to Rehab or Replace								
Str. Number	Location	Length	Width	Type	Work to be Done			
350-912	300' E of 511	2-62"x101"	36'	CMP	4'x12'	40	Conc Box	8/10/2017
658-1441	2.08 mi W of Savan.	50'	24'	Steel Beam	New beams and deck			
1175-880	0.14 mi W of 1104	85'	24'	Truss	Replace stringers and deck			
1550-50	0.27 mi W of 65	102'	16'	Truss	Replace deck			6/2/2017
3275-1050	0.10 mi W of 3375	30'	24'	Girder	Replace stringers and deck			10/4/2017